



CENTRAL INVERTER SYSTEM INSTALLATION CHECK LIST

All of the following information must be supplied by the installing electrical contractor to insure that the system is ready to be energized by a Factory Authorized Technician.

Job Name: _____

Address: _____

Contact Name: _____

Phone Number: _____

* Unit Serial Number: _____

* Unit Serial Number **must** be supplied before Start Up can be scheduled.

Check List	Yes
Electronics and battery cabinets are permanently installed according to NEC guidelines.	
Batteries have been installed in their cabinets and all battery connections have been made according to the battery connection diagram supplied.	
There is no visible physical damage to any of the batteries, cabinets or electronics.	
AC input/output wires have been pulled into the system and terminated at their proper locations.	
Permanent AC input power is available.	
All emergency loads are available and connected to system to check full-load operation.	
If external transformer was supplied, has it been connected per NEC guidelines?	

I certify that I have performed the above inspection and the information presented is correct.

Completed by: _____(sign) _____(print)

Date: _____ Phone: _____ Contractor Company: _____

Note: Additional charges will be incurred if a return trip must be scheduled due to incomplete installation, visible physical damage, load unavailability or the absence of site personnel to be trained in operation and maintenance procedures.

For assistance, contact our Technical Hot Line at 800-848-6439

Please FAX this completed form to the Warranty Services Department at 864-678-1425 or email a scanned copy to: warrantyduallite@hubbell-ltg.com

NOTE: Start-Up scheduling will take place upon receipt of this completed form. Please allow two to three weeks notice prior to the performance of the startup and training visit.

