

DAILY PROJECT INSPECTION CHECKLIST		
Project:		
Date:		
Recorded by:		

	Item	Comments
BEFORE INSTALLATION	Certified Installer Card Checked Expiration, valid for project type	
	Inspection Equipment Plans, Specifications, Tape Measures, Installation Log, Cell Phone w/ Camera, Stop Watch & Calculator, Small Hand Level	
	PPE Inspection and Proper Use	
	Product Verified Quantity, sizes, configurations, brand	
	Drive tooling inspected Proper hardware, good condition	
	Machine Properly Sized Output torque, flow rate, & operating pressure	
	Machine weight At least 1:1 weight ratio to required installation torque	
	Type of Torque Indicator to be Used Battery Health Checked	
DURING INSTALLATION	Fill out Installation Log Sheet Include Pile Depth & Torque	
	Monitor RPM and Rate of Penetration 5-20 RPM and 3" per revolution	
	Check coupling bolt torque & connections for pile extensions	
	Verify and record pile termination per construction plan and required torque	
	Measure and record torque in 1-foot intervals for the last 3 to 5 feet prior to the pile termination depth	
AFTER INSTALLATION	Complete Project Field Report	
	Complete As-built drawings (location, # of piles)	
	Record additional information required by engineer or owner	
	Complete any special documentation in compliance with building codes	